Measurement report of platform wall profile

Station name	platform number	mileage	b_q（mm）	Measured distance between platform edge and track centerline (mm)	Error (mm)	Platform edge design elevation (m)	Measured elevation at the platform side(m)	Measured elevation of rail surface with the same mileage（m)	Height from track surface to platform (m)	Error (m)	Remark
Žednik	1-Left	156+964.99	1700	1719	**19**	110.480	110.484	109.930	-0.554	-0.004	
Žednik	1-Left	156+975.00	1700	1711	**11**	110.480	110.480	109.934	-0.546	0.004	
Žednik	1-Left	157+000.00	1700	1701	**1**	110.480	110.484	109.930	-0.554	-0.004	
Žednik	1-Left	157+025.00	1700	1700	**0**	110.480	110.482	109.929	-0.553	-0.003	
Žednik	1-Left	157+050.00	1700	1705	**5**	110.480	110.479	109.928	-0.551	-0.001	
Žednik	1-Left	157+075.00	1700	1710	**10**	110.480	110.477	109.930	-0.547	0.003	
Žednik	1-Left	157+100.00	1700	1709	**9**	110.480	110.479	109.930	-0.549	0.001	
Žednik	1-Left	157+125.00	1700	1701	**1**	110.480	110.475	109.930	-0.545	0.005	
Žednik	1-Left	157+150.00	1700	1711	**11**	110.480	110.483	109.934	-0.549	0.001	
Žednik	1-Left	157+175.00	1700	1715	**15**	110.480	110.477	109.928	-0.549	0.001	
Žednik	1-Left	157+184.97	1700	1716	**16**	110.480	110.475	109.928	-0.547	0.003	
Žednik	2-Right	156+964.99	1700	1719	**19**	110.480	110.481	109.932	-0.549	0.001	
Žednik	2-Right	156+975.00	1700	1719	**19**	110.480	110.482	109.940	-0.542	0.008	
Žednik	2-Right	157+000.00	1700	1719	**19**	110.480	110.480	109.934	-0.546	0.004	
Žednik	2-Right	157+025.00	1700	1708	**8**	110.480	110.481	109.926	-0.555	-0.005	
Žednik	2-Right	157+050.00	1700	1701	**1**	110.480	110.479	109.936	-0.543	0.007	
Žednik	2-Right	157+075.00	1700	1707	**7**	110.480	110.482	109.936	-0.546	0.004	
Žednik	2-Right	157+100.00	1700	1701	**1**	110.480	110.484	109.928	-0.556	-0.006	
Žednik	2-Right	157+125.00	1700	1706	**6**	110.480	110.476	109.922	-0.554	-0.004	
Žednik	2-Right	157+150.00	1700	1707	**7**	110.480	110.476	109.928	-0.548	0.002	
Žednik	2-Right	157+175.00	1700	1713	**13**	110.480	110.479	109.932	-0.547	0.003	
Žednik	2-Right	157+184.97	1700	1715	**15**	110.480	110.481	109.930	-0.551	-0.001	

Surveying company(stamp) : Responsible engineer (stamp) : Supervising engineer